

CITY OF LAKE WALES PROJECT TRACKING LIST 2020-2021

PROJECT NAME	BUDGET	COMMISSION APPROVAL	SCHEDULED COMPLETION	CURRENT STATUS	STATUS UPDATED
AIRPORT					
Corporate Hangars at the Airport				Construction area was staked out by CivilSurv on 9/30/2021. Construction should begin the week of 10/4/2021	10/1/2021
RECREATION					
YMCA Rehabilitation				Paving, facility signage and landscaping work is complete. Fencing will be updated in the coming weeks.	10/1/2021
Recreation Master Plan	\$162,206	5/19/2020		Consultant team presented to the City Commission at their regular workshop on August 11th. The team will continue to incorporate public feedback and begin developing the draft master plan.	10/1/2021
UTILITIES SYSTEM					
Other items approved or discussed at Commission Meetings					
Lake Wales Connected Plan				1st Street: 60% Construction Documents (CDs) are anticipated by the end of the year for internal city review.	10/1/2021

Library Statistics (Aug)				Total Circulation Books-by-Mail: 73,924 Total Circulation BookMobile: 10,665 Total In-house circulation 176,514 Total new borrowers: 604 Total attendance at programs: 4209 Computer users: 4209 People Counter: 57,116	10/1/2021
--------------------------	--	--	--	---	-----------

COMPLETED PROJECTS					
---------------------------	--	--	--	--	--

Septic System Removal	\$56,439	7/21/2020	12/31/20	This project is complete	10/1/2021
SCADA Interconnect	\$ 275,000.00	TBD	TBD	Completed	10/1/2021
Water High School Plant	\$ 1,300,000.00	5/7/2019	9/30/2020	Completed	10/1/2021
Yellow Depot Restoration	\$42,358	9/9/2020	1/31/2021	Project is complete	10/1/2021
SR 60 Western Expansion	\$ 5,380,349.00	12/6/2016	Phase 2 TBD	Phase 2-Completed	10/1/2021
Purchase of Park Water Company	\$5 million	7/21/2020		Completed	10/1/2021

CITY COMMISSION ITEMS - STATUS REPORT

TASK	MEETING DATE	RESPONSIBLE PERSON	REQUEST MADE BY	COMMENTS	DATE