

CITY OF LAKE WALES PROJECT TRACKING LIST 2020-2021

PROJECT NAME	BUDGET	COMMISSION APPROVAL	SCHEDULED COMPLETION	CURRENT STATUS	STATUS UPDATED
AIRPORT					
Corporate Hangars at the Airport				CivilSurv came out 10/14/2020, to survey the area for the Corporate Hangars. The survey came back and has been reviewed by the builder and engineers. We are now waiting to finalize the ground lease so that construction may begin.	12/30/2020
RECREATION					
Recreation Master Plan	\$162,206	5/19/2020		: City Commission approved the contract with S&ME at its November 3rd meeting. To follow along with the project visit: https://www.lakewalesfl.gov/recreationmasterplan	12/30/2020
UTILITIES SYSTEM					
SR 60 Western Expansion	\$ 5,380,349.00	12/6/2016	Phase 2 TBD	Phase 2-under construction	12/30/2020
SCADA Interconnect	\$ 275,000.00	TBD	TBD	Completed	12/30/2020
Purchase of Park Water Company	\$5 million	7/21/2020		The SRF Loan agreement will be considered by the City Commission on 1/5/2021. If the loan is approved, the closing documents will get finalized and a closing date will be scheduled for mid-February.	12/30/2020
Water High School Plant	\$ 1,300,000.00	5/7/2019	9/30/2020	Completed	12/30/2020
Other items approved or discussed at Commission Meetings					

Lake Wales Connected Plan				The City will host a virtual public open house on January 6th at 5:30 PM to gather feedback from the community on the Northwest Neighborhood Pedestrian Implementation Plan.	12/30/2020
Yellow Depot Restoration	\$42,358	9/9/2020	1/31/2021	All exterior restoration work is complete. Landscaping and new signage will be installed, which will complete the project in full by January 22, 2020. A dedication ceremony is planned for Saturday, January 23, 2020.	12/30/2020
YMCA Rehabilitation				The City has authorized Tucker Paving to take core samples of the facility parking lot to analyze the existing condition.	12/30/2020
Library Statistics (Nov)				Total Circulation Books-by-Mail: 14,532 Total Circulation BookMobile: 1,631 Total In-house circulation 24,847 new borrowers: 44 attendance at programs: 77 users: 629 Counter: 3,197 Total Total Computer People	12/30/2020
COMPLETED PROJECTS					
Septic System Removal	\$56,439	7/21/2020	12/31/20	This project is complete	12/30/2020

CITY COMMISSION ITEMS - STATUS REPORT

TASK	MEETING DATE	RESPONSIBLE PERSON	REQUEST MADE BY	COMMENTS	DATE