

# CITY OF LAKE WALES PROJECT TRACKING LIST 2020-2021

PROJECT NAME	BUDGET	COMMISSION APPROVAL	SCHEDULED COMPLETION	CURRENT STATUS	STATUS UPDATED
<b>AIRPORT</b>					
Corporate Hangars at the Airport				CivilSurv came out 10/14/2020, to survey the area for the Corporate Hangars. The survey came back and has been reviewed by the builder and engineers. We are now waiting to finalize the ground lease so that construction may begin.	6/10/2021
<b>RECREATION</b>					
YMCA Rehabilitation				Paving and landscaping work is complete. Facility signage and fencing will be updated in the coming weeks.	6/10/2021
Recreation Master Plan	\$162,206	5/19/2020		Work is underway, consultants are scheduling stakeholder meetings & site visits to assess the current state of the parks system.	6/10/2021
<b>UTILITIES SYSTEM</b>					
<b>Other items approved or discussed at Commission Meetings</b>					
Lake Wales Connected Plan				The City is actively moving forward with Year-1 of NW Sidewalk & Street Tree Improvements, the 1st Street Streetscape and design work on Park Avenue/Market Plaza.	6/10/2021

Library Statistics (Apr)				Total Circulation Books-by-Mail: 48,185 Total Circulation BookMobile: 5,092 Total In-house circulation 103,830 Total new borrowers: 292 Total attendance at programs: 616 Computer users: 3031 People Counter: 30,322	6/10/2021
<b>COMPLETED PROJECTS</b>					
Septic System Removal	\$56,439	7/21/2020	12/31/20	This project is complete	6/10/2021
SCADA Interconnect	\$ 275,000.00	TBD	TBD	Completed	6/10/2021
Water High School Plant	\$ 1,300,000.00	5/7/2019	9/30/2020	Completed	6/10/2021
Yellow Depot Restoration	\$42,358	9/9/2020	1/31/2021	Project is complete	6/10/2021
SR 60 Western Expansion	\$ 5,380,349.00	12/6/2016	Phase 2 TBD	Phase 2-Completed	6/10/2021
Purchase of Park Water Company	\$5 million	7/21/2020		Completed	6/10/2021
<b>CITY COMMISSION ITEMS - STATUS REPORT</b>					

TASK	MEETING DATE	RESPONSIBLE PERSON	REQUEST MADE BY	COMMENTS	DATE